

Attachment B: Water Projects - Project Tracker

Project Code	Project Name	Project Status	Estimated Practical Completion	Location	Phase	Status Report Overall Comment
001353	Cardrona Water Supply Scheme Pipeline (WS)	Green - On Track	10/09/2024	Cardrona	8.Closeout & Handover	Physical works are complete. Practical Completion issued 10th September.
001233	Demand Mgt – Hawea (WS)	Green - On Track	30/03/2025	Hawea	7.Construction	The Contract has been executed and the install of meters is due to start imminently.
000625	Project Pure Upgrade (WW)	Green - On Track	06/03/2024	Wanaka	7.Construction	Practical Completion has been issued.
001260	Wanaka New Waste Facilities	Amber - At Risk	14/09/2026	Wanaka	3.Concept Design	The Options Analysis is complete and concept design is due for completion in March 2025. The project team is working with the designer to identify opportunities to accelrate and redcue the delay to the baseline schedule.