

Town Centre Arterial Road

This week our crews poured the new kerb and channel in front of Speights Ale House and Brazz and have begun reinstating the road levels.

Next, we'll begin to reinstate the footpath, which will mean creating short pedestrian detours while we restore the cobblestones to the Ballarat Street footpath.

Thank you
for your patience
as we continue
essential infrastructure
upgrades in your
area.

Progress on stormwater pipe installation

— In progress — Completed



Manhole and stormwater update

Our crew has been making steady progress in carefully removing a significant amount of concrete from around the existing pipes and manholes at the Stanley Street and Ballarat Street intersection.

You may have also noticed a large excavation at the intersection where we've installed two new manholes and a connecting pipe. We still need to secure, seal and install the manhole lids at road level, but having everything in place is a huge step forward.

Installation of the next section of pipe will begin shortly, connecting to the existing stormwater pipe further up Ballarat Street.

Questions?

If you have any questions or concerns, please contact QLDC customer services at **03 441 0499** or email services@qldc.govt.nz. For more information on the Town Centre Arterial project, visit www.qldc.govt.nz/town-centre-arterial-road



Proudly Supported by
New Zealand Government
Te Kāwanatanga o Aotearoa



Outfall work Horn Creek

Our crew successfully lifted the 22-tonne outfall structure into place at Horn Creek overnight on Sunday, 30 March. We will continue reinforcing the structure while preparing for a structural pour that will ensure it remains securely in place.

Photo of the week

Our night shift crew successfully lifting the 22-tonne outfall structure in place at Horn Creek.

Night work

There is no planned night work for the week ahead (ending Sunday, 13 April).

Frankton Road

Both layers of asphalt are now in place on Frankton Road in front of the Millenium hotel. A small section requires additional preparation to help connect the road levels and join the existing two layers. This was successfully prepared with asphalt applied last Friday 4 April. Please follow all traffic management signs and take care while travelling through the area.

Side roads

The final piece of the stairs is now installed on Malaghan Street and the team has begun installing finishing stone around the stairs. Additional time was needed over the last week to complete a resident water connection, while preparations for the new kerb and channel on Malaghan Street have started and will continue this week.

On Beetham Street, the membrane seal (a protective seal before the asphalt is on the road) was applied earlier in the week, with final asphalt applied on Friday 4 April. The stair access that connects Melbourne Street to Beetham Steet still needs to be completed, along with the final landscaping and above-ground finishing works.



ACCESS REMINDERS

- The arterial road is the main access in and out of the town centre until late April.
- Public bus stops in the area have been relocated – if you're not sure where to catch the bus, check out the [Orbus website](#) or [Facebook page](#) for more details before you travel.
- While carparks on Stanley Street are closed, any detours are clearly signposted. Other nearby carparks include Lakeview, Boundary Street and the Recreation Ground. Pedestrian access to businesses on Stanley Street remains open and Shotover Street can be used to reach other businesses, including drive through for KFC, Super Liquor and Life's A Grind Espresso.

What's happening over the next two months

The team is working across multiple sites as the final work is completed.

The following map highlights the work that's still to go, so you know what to expect next:

