A unique place. An inspiring future. He Wāhi Tūhāhā. He Āmua Whakaohooho.



Item 3: Eely point Tree Succession Plan

SESSION TYPE: Workshop

PURPOSE/DESIRED OUTCOME:

The purpose of this workshop item is to present the draft Eely Point Tree Succession Plan to the Wānaka-Upper Clutha Community Board (WUCCB) members and receive their feedback and direction.

DATE/START TIME:

Thursday, 27 March 2025 at 12:00pm

TIME BREAKDOWN:

Presentation: 10 minutes Questions and Discussion: 20 minutes

Prepared by:

Mageson

Name: Dominic Harrison Title: Parks and Reserves Planner 17 March 2025

ATTACHMENTS:

Reviewed and Authorised by:

Name: Ken Bailey Title: GM Community Services 17 March 2025

А	Draft Eely Point Tree Succession Plan
В	(Council) Eely Point Tree Succession Plan Slides

Attachment A: Draft Eely Point Tree Succession Plan



Eely Point Recreation Reserve Tree Succession Plan

25th November 2024 Date: Lee Rowley Prepared by: lee.rowley@tendtrees.co.nz Senior Consultant Arborist 021638976 **Reviewed by: David Spencer** david.spencer@tendtrees.co.nz **Principal Consultant** 0273223833 **Client Contact:** Diana Manson diana.manson@qldc.govt.nz Parks Officer, Service Delivery

Brief:

This succession plan outlines a strategic approach for the systematic removal and replacement of invasive conifers within Eely Point Recreation Reserve with native and suitable exotic species. By enhancing biodiversity, improving soil health, and engaging the community, this plan aims to transform the shelter while retaining the reserve as a resilient and vibrant public space that reflects both ecological and cultural values.



(VALID)







Table of Contents

1.	Introduction3Current Role of the Conifer Plantation3Ecological Impact of Invasive Conifers3Management of Willow, Poplar, and Other Species3Purpose of the Tree Succession Plan4Immediate Need for Action4
2.	Key Challenges5Gradual vs. Large-Scale Removal Approaches5Planting Conditions and Soil Challenge5Reinvasion Risks5Public Perception5Funding and Resource Limitations5
3.	Succession Plan Outline 6 Zoning, Stages and Phases 6 Activity by Zone 8 Initial Focus and Early Stages 9
4.	Removal and Control Strategy10Methods of Tree Removal10Ground Control11Timing and Safety Considerations11
5.	Replanting Strategy12Soil Enhancement and Preparation14Long-Term Maintenance and Monitoring14Alternative Planting Methodologies15
6.	Monitoring and Adaptive Management Strategy16
7.	Conclusion and Recommendations17Expected Outcomes17Key Recommendations for Plan Implementation18
8.	Appendices





1. Introduction

The Conifer plantation at Eely Point Recreation Reserve has historically provided functional benefits, acting as a windbreak that shelters public activities and recreational spaces. It has also contributed to the iconic backdrop of Wanaka. However, these trees have become an invasive and dominating feature over time. Their advancing age and ecological impact now necessitate a transition to a more sustainable and diverse shelter that aligns with the reserve's long-term ecological goals.

Current Role of the Conifer Plantation

Spanning approximately 3 hectares, or 24% of the reserve, the Conifer plantation plays a critical role in providing wind protection, supporting vegetation, and creating a comfortable environment for visitors. This windbreak function has helped maintain the usability of the space by reducing the impacts of strong winds on recreational areas and surrounding plant life.

While the plantation sequesters an estimated 30 metric tonnes of CO₂ annually¹, this carbon benefit does not outweigh the ecological damage caused by the invasive nature of Conifers, including reduced biodiversity, soil degradation, and long-term sustainability challenges.

Ecological Impact of Invasive Conifers

The spread of Invasive or Wilding Conifer within the Queenstown Lakes District, the most common being Douglas Fir *-Pseudotsuga menziesii*, has led to significant ecological imbalances through biodiversity loss and soil degradation. The dense canopy of these trees blocks sunlight, suppresses understory growth and disrupts natural regeneration processes, significantly reducing native flora and fauna. Their needle litter contributes to soil acidification and reduces nutrient availability, resulting in poor soil health that challenges the establishment of other plant species. Additionally, the monoculture created by these Conifers increases fire risk, posing further environmental threats.

Seed sources, such as the protruding peninsula of Eely Point, enable the spread of wilding species into surrounding natural areas, compounding the ecological challenges and threatening local ecosystems. Conifer control measures within Eely Point lack a comprehensive strategy to systematically remove and replace these invasive species.

Management of Willow, Poplar, and Other Species

In addition to Conifers, species such as Willow and Poplar are prevalent within Eely Point Reserve, particularly along the northern foreshore. While mature, established trees of these species provide seasonal colour, shelter, and shade, their unmanaged spread requires attention. Controlling this spread involves removing self-seeded saplings encroaching throughout the reserve, ensuring ecological balance is maintained, and further encroachment is prevented.





DOUGLAS FIR

Psuedotsuga menziesii

SINGLE NEEDLES

1–2cm long. Flat, soft, pale on underside, orange scented when crushed.

CONE

5–10cm long. Three-pronged scales.

BARK

Thin, smooth and grey, with resin blisters, becoming thick, deeply grooved with dark reddish-brown ridges.

SPREADING VIGOUR Extreme.

¹based on an assumed density of 500 trees per hectare and an average sequestration rate of 20 kilograms of CO₂ per tree annually



Purpose of the Tree Succession Plan

The primary purpose of this tree succession plan is to provide a clear, actionable framework for the systematic removal of invasive conifers and other dominant spreading plant species from Eely Point and their replacement with suitable species. The plan outlines specific actions, timelines, responsibilities, and resources required to achieve project goals over the coming decades.

A strategic approach involving Zones, Stages and Phases has been developed to gradually remove trees and reintroduce a diverse range of plant species to enhance the reserve's ecological resilience. By replanting with a mix of native and suitable exotic species, the plan aims to restore ecological balance, improve soil health and create a sustainable landscape that provides aesthetic, recreational and cultural benefits.

This succession plan aligns with regional and national strategies, such as the New Zealand Wilding Conifer Management Strategy and the Wanaka Lakefront Development Plan Eely Point Recreation Reserve, both of which advocate for removing invasive species to protect ecosystems. Additionally, the plan supports the broader environmental goals of Queenstown Lakes District Council (QLDC), including enhancing public spaces and ensuring the sustainable management of natural resources for future generations.

Importantly, the plan recognises the need for a gradual, carefully managed removal process to mitigate the risks associated with tree removals, such as wind load changes, ensuring that the overall landscape and framework of tree assets within the reserve remain stable throughout the transition.

Immediate Need for Action

Immediate action is required to prevent further ecological degradation and restore Eely Point to a more natural and resilient state. Invasive species are damaging the reserve's current landscape and threatening the broader ecological integrity of the region. Ageing tree populations also require proactive and ongoing management.

The phased approach detailed in this succession plan spans several decades, making timely action crucial. Delaying the start will exacerbate the existing issues and heighten risks to visitors as the maturing Conifers approach the end of their safe useful life.





2. Key Challenges

Gradual vs. Large-Scale Removal Approaches

One of the primary challenges facing the succession plan is balancing the need for Conifer removal with the potential impacts on the reserve's existing trees and public safety. Large-scale removal poses risks, such as sudden changes in wind dynamics, which can destabilise remaining trees and expose them to damage. While trees naturally adapt their structure to withstand wind over time, through a process called thigmomorphogenesis², sudden exposure to increased wind can result in branch or complete tree failure. A gradual, staged approach mitigates these risks by allowing trees and landscapes to adapt over time while transitioning to a more diverse sheltered canopy.

The staged removal approach also helps manage water retention, as trees play a crucial role in intercepting rainfall through their canopies. This slows down the rate of rainfall, allowing water to gradually infiltrate the soil and reduce the risk of soil erosion and surface flooding. When large numbers of trees are removed all at once, this natural water interception is lost, leading to increased surface runoff, potentially overwhelming stormwater systems. Furthermore, removing many trees, particularly those providing wind protection, may temporarily affect the reserve's usability.

Planting Conditions and Soil Challenge

The monoculture established by Conifers has significantly impacted biodiversity. The dense canopy restricts understory growth and contributes to soil degradation, leading to poor soil structure, nutrient deficiencies, and increased soil acidity from needle litter. These factors present a challenge for the establishment of new trees and the reintroduction of diverse plant species.

Compacted, nutrient-poor soils need significant enhancement through the application of organic amendments, such as compost, mulch or biochar, to improve soil quality. These interventions will help restore soil structure, boost microbial activity and increase nutrient availability.

Reinvasion Risks

The reserve's location on a peninsula, coupled with its seed source, increases the risk of reinvasion both within the reserve and into surrounding natural areas. Conifer, Willow and Poplar seeds can travel significant distances, spreading rapidly and undermining control efforts. Continuous reserve monitoring will be essential to quickly identify new seedling growth.

Public Perception

Managing public perception of the succession plan is essential, particularly when visible changes, such as extensive tree removals, are underway. The public may have emotional or cultural connections to the existing landscape, so communicating the project's long-term benefits is important.

Funding and Resource Limitations

Securing sustainable funding is vital for continuing to implement the succession plan. The project's long-term nature, with removal and replanting occurring over multiple decades, requires consistent financial resources.

²the response of plant cells to mechanical stimulation. For example, the thigmomorphogenetic response of trees in windy environments is to grow shorter, with thicker trunks and stronger roots.



3. Succession Plan Outline

The succession plan outlines the systematic removal and thinning of invasive Conifers and dominant spreading plant species from Eely Point Recreation Reserve through a structured approach involving distinct **Zones**, **Stages**, and **Phases**. This gradual approach ensures that wind protection for remaining trees within the reserve and public safety is carefully managed, mitigating the risks associated with increased wind exposure.

A key focus of the plan is to reintroduce a diverse mix of native and exotic species to enhance biodiversity and create a more resilient, ecologically balanced landscape. Additionally, tall-growing, noninvasive Conifers will be strategically planted to preserve the crucial windbreak function currently provided by the existing Conifers. During the transition, the wind shelter properties of the existing Conifers, particularly those along the edges, will be leveraged to protect and support the successful establishment of new plantings.

Continuous monitoring of wind impacts, tree health, stability and the establishment of new plantings will guide adaptive management decisions. Ongoing assessments will inform necessary adjustments to both removal and planting strategies as required, ensuring the plan remains flexible and responsive to evolving conditions.

Zoning, Stages and Phases

Using LiDAR mapping and site assessments, the Conifer removal strategy has been divided into ten distinct **Zones** based on existing canopy gaps and groupings and their role in providing wind protection. Each Zone is then assigned **Stages** and **Phases** to determine the sequence of removal and replanting efforts.

Each Stage represents a ten-year cycle, while each Phase corresponds to one year. This structured approach allows for gradual, manageable progress and monitoring and reassessment. The table below shows the structure of the **Zone**, **Stage** and **Phasing** used to form the Maintenance Schedule. The overlay map, *Figure 1* shows the ten Zoning areas:

				Sta	ge 1 (Y	ears 1	-10)							Stage 2	2 (Year	s 11-2(0) etc			
				F	hases	(years)							Pha	ises (y	ears) e	tc			
	1	2	3	4	5	6	7	8	9	10	1	2	3	4	5	6	7	8	9	10
ZONE 1																				
ZONE 2																				
ZONE 3 etc																				

Table 1: Succession Plan Maintenance Schedule







Zoning, Stages and Phases (cont.)

The detailed Maintenance Schedule, including specific removal and replanting timelines, can be found in *Appendix 2 – Succession Plan Maintenance Schedule*. This schedule outlines key milestones and indicative dates, with initial removals planned to begin in 2025 and extend over a 60-year period, concluding in the late 2080's.

While the proposed timeline is flexible and can be adjusted to accommodate budgetary constraints or other considerations, the overall structure of the schedule should be adhered to. This phased approach allows sufficient time for newly planted shelter species to establish and mature, ensuring that replacement trees provide adequate cover before subsequent removals.

The reserve will maintain a continuous flow of operations by staggering maintenance activities across multiple zones. This approach ensures that trees in one Zone adapt to increased wind exposure while work progresses in other areas, balancing the landscape's transition.

The 60-year timeframe is regarded as the minimum duration needed to balance the removal of invasive Conifers with the establishment of a diverse, multi-species shelterbelt. Accelerating this process risks undermining the reserve's windbreak functions, damaging the structural integrity of remaining trees, and impacting the overall usability of the reserve.

Activity by Zone

Each Zone will undergo a structured sequence of activities designed to manage Conifer and other plant removal, replanting and long-term management. Description of activities are identified in the following table:

Activity	Description	Timeline	Key Activities	Monitoring & Evaluation
Shelterbelt Management	Systematically thin out shelterbelt wilding conifers in phases to reduce wind load gradually.	Start 2025. Estimated duration: 50-80 years.	Select trees for thinning; leave some to acclimate to new wind exposure; ensure safe public access during operations.	Inspect trees for wind damage; adjust thinning strategy if needed; monitor soil erosion; reevaluate shelterbelt effectiveness.
Rest Period	Pause operations to allow remaining trees to adapt to new conditions.	Minimum three years rest between removal phases.	Minimal intervention; inspect tree health regularly.	Record tree health; plan for the next removal phase based on tree response.
Planting	Introduce native and exotic species in cleared areas, ensuring suitability to local conditions.	During rest periods.	Prepare soil; plant tree species; install protective measures for young plants.	Monitor plant growth; replace failed plants; evaluate the success of species establishment.
Ground Control	Regularly manage and remove new wilding seedlings; maintain newly planted areas.	During rest periods.	Identify and remove new seedlings; inspect plant health; manage invasive species.	Track seedling recurrence; evaluate the success of new tree plantings; adjust management as needed.
Assessment/Monitoring	Evaluate overall success and plan next phase removal and long-term maintenance.	Prior to each removal phase.	Conduct comprehensive reviews; plan for ongoing maintenance.	Document long-term outcomes; adjust management strategies based on data and feedback.

Table 2: Maintenance Schedule Activities



Initial Focus and Early Stages

The first stage (Stage 1: Years 1–10) of the succession plan will prioritise key goals, including plant control on the Lakeshore Peninsula and addressing focal areas identified in the *Wanaka Lakefront Development Plan for Eely Point Recreation Reserve*, such as Zone 5. Initial efforts will also focus on achievable operational tasks, such as removing individual Conifers. These early focus areas are highlighted on the map below.

Individual Conifers scattered throughout the reserve can be removed at any point during the process, as they do not significantly impact wind dynamics. However, certain trees, such as the Ponderosa Pines near the BBQ area South of Zone 7 and the parking spot North of Zone 2, may hold notable amenity value due to their contribution to the landscape and shade provision. Consequently, despite their classification as invasive pest species, the community may wish to retain some Conifers. The individual Conifers identified in the map below, primarily Douglas Fir, are considered low-value and suitable for early removal.

For Willow and Poplar trees, removal efforts should target saplings and self-seeded specimens to control their spread while preserving mature trees' visual and functional benefits.



Figure 2: Initial Focus Areas/Tasks



4. Removal and Control Strategy

Methods of Tree Removal

Removing Conifers and other dominant spreading plant species will employ mechanical felling, arboricultural dismantling and ground control methods. This approach ensures safe and efficient removal while minimising environmental impacts and maintaining public safety.

5.1.1 Mechanical Felling

Conifers will be felled using mechanised equipment in low public use zones where access allows, and large quantities of trees can be removed quickly. Felling will be staged carefully to avoid damaging nearby trees and vegetation.

5.1.2 Arboricultural Dismantling

Arboricultural dismantling will be employed in sensitive zones near valued trees, newly planted trees, public areas or structures. This method involves manually sectioning trees in a controlled manner, reducing the risk of collateral damage and ensuring precision in constrained spaces.

5.1.3 Ground Control

Operational groups organised to undertake manual ground control, such as removing saplings with loppers, hand saws and small mechanical tools and herbicide application where applicable.

5.1.4 Materials and Debris

Timber will be removed from the site. Branches will be processed into wood mulch of appropriate grade to assist with replanting efforts. The mulch will either be spread directly around planting areas to enhance soil moisture retention and suppress weeds or left in piles to age before further use. Any excess mulch that exceeds on-site requirements will be transported offsite.

5.1.5 Tree Stumps

In high-visibility or heavily frequented public areas, tree stumps will be either ground down or mechanically removed to improve aesthetics and ensure safe access for both users and equipment. In lower-priority zones, stumps will be cut low to the ground, and planting will be established around them, allowing for natural decomposition over time.





Ground Control

Ongoing efforts after the initial removal will focus on managing regrowth and preventing Conifers, Willow and Poplar reinvasion. Ground crews will conduct regular inspections of replanting zones to identify and promptly remove new seedlings.

Targeted herbicide treatments or manual control methods will be employed to prevent reestablishment. Herbicide applications will be carefully managed to minimise environmental impacts, with applications timed for optimal weather conditions. Regular follow-up treatments will address any regrowth, with the frequency of treatment adjusted based on monitoring results. The goal is to reduce herbicide use over time while maintaining effective control.

Control measures and strategies will be adjusted as needed to ensure the long-term success of restoration efforts. Engaging the community and working groups in seedling removal days will provide additional support and increase awareness of the importance of ongoing conifer and dominant spreading plant species control.

Timing and Safety Considerations

The timing of removals will be critical to minimise disruption and ensure public safety. Operations will be scheduled during off-peak times, such as early mornings, weekdays or low-tourism seasons, to reduce impacts on recreational users.

Safety protocols will include path closures, signage and barriers to keep the public away from active work areas. Protective barriers will safeguard sensitive vegetation and waterways. Low-impact machinery will be used where possible, and pre-removal assessments will help identify and mitigate potential risks or issues. Regular communication will inform reserve visitors about the schedule and purpose of removal operations.





5. Replanting Strategy

Following removals, site preparation and replanting will align with optimal seasonal conditions, focusing on Autumn and Spring when the climate is most conducive to successful establishment. Tree planting will continue consistently throughout the duration of the project, with a primary focus on introducing new plants and organic matter to enhance soil conditions, create shelter, and establish microenvironments that support further ecological restoration.

Several zones suitable for early planting have already been identified in the *Succession Plan Maintenance Schedule*, and planting in these areas should commence as soon as possible, building on progress achieved through community group and council planting programmes.

The replanting process typically begins with the introduction of pioneer species such as grasses, ferns, and early colonisers like Mānuka. These species are highly resilient, adaptable to poor soils, and thrive in challenging conditions. They play a crucial role in restoring soil structure, improving nutrient cycling, and creating microenvironments that support the growth of other species.

However, given the success of secondary plantings within the reserve already, this strategy can be advanced by introducing taller native trees, such as Kōwhai, Beech, and Southern Rātā, alongside carefully selected exotic species earlier in the process. Planting these secondary species concurrently with pioneers will help expedite the development of canopy layers. These trees are specifically chosen for their ability to provide wind shelter, enhance the reserve's visual appeal, and create habitats for native wildlife.

A critical component of this replanting strategy is the establishment of new shelter to support tree succession to eventually replace the ageing, invasive conifer shelter. This will be achieved by selecting tall, fast-growing, non-invasive conifer species that will establish shelter early in the process. *Appendix 3* – *Species Selection Guide* contains a list of potential species. The map below illustrates the strategic placement of non-invasive conifers with native shelter species to create a functional, diverse, and ecologically balanced habitat network.





Replanting Strategy (cont.)

Although some early plantings may be damaged by subsequent tree removals, strategic planning aims to minimise these impacts. It is essential to recognise that the primary role of early planting is to improve soil conditions and support long-term restoration. Even if trees are damaged or lost during later removal phases, the soil and ecological benefits from the initial plantings remain intact, ensuring continued progress. Where damage is anticipated and unavoidable, lower-value pioneer species should be prioritised over secondary species.

Existing Conifer groups and other vegetation will be strategically retained to protect and support new plantings during their establishment. These retained trees will serve as essential windbreaks, creating a stable environment that fosters the successful growth of young plants. Once the new plantings have developed, the retained trees can be removed in alignment with the long-term goals of the succession plan.

Native trees thrive when planted in close proximity. Larger trees, such as Beech, tend to dominate areas and will be planted in groups 2-3 meters apart. Shrubs and smaller trees are best spaced around 1 meter apart; Mānuka will be planted in clusters to establish their presence more effectively. For smaller plants, grasses and ground covers, 500-800mm spacing is recommended to ensure quick coverage.

Where possible, new plantings should be eco-sourced, meaning they are naturally found within the region and possess local provenance. A comprehensive list of suitable native species, ranging from large trees to understorey vegetation, can be found in *Appendix 3 – Species Selection Guide*.

Replanting Strategy Summary:

6.1.1 Initial and Secondary Planting (Early to Mid-Stages)

Planting will commence immediately after Conifer removal in designated zones, incorporating both pioneer and secondary species. Pioneer species, such as Mānuka, Kānuka, and selected grasses, will stabilise soil, improve nutrient cycling, and create microenvironments to support restoration efforts. Concurrently, secondary planting will introduce taller native trees, including Kōwhai, Beech, and Southern Rātā, along with carefully selected exotic species. These secondary trees will contribute vertical structure, accelerate canopy development, and establish shelters to replace the ageing invasive Conifers.

6.1.2 Final Planting (Later Stages)

The final phase will prioritise filling gaps, introducing additional species to boost habitat value, and replacing any failed plantings. This stage ensures the restored zones become dense, ecologically diverse, and provide essential shelter. Retained Conifer groups will be removed as the new plantings develop sufficient shelter, in alignment with the succession plan's long-term goals.





Soil Enhancement and Preparation

Improving soil conditions is essential for the successful establishment of new plantings. Applying organic materials such as mulch, compost, biochar and mycorrhizal inoculation will enhance soil structure, improve water retention and increase nutrient availability. These amendments will help neutralise soil acidity caused by Conifer needle litter and create a more hospitable environment for new plantings.

Soil conditioning will involve tilling or screefing to break up compacted layers. This process will be followed by incorporating organic matter and applying mulch around plant bases to conserve moisture, suppress weeds, and regulate soil temperature. These practices are essential for improving root establishment and promoting overall plant health.

Soil nutrient levels will be monitored throughout the replanting phases to identify deficiencies. Based on these assessments, targeted applications of fertilisers or additional organic amendments will be made to optimise plant growth conditions. For guidelines and best practices related to soil conditioning and nutrient management, refer to *Appendix 4—Soil Enhancement Techniques and Best Practices*.

Long-Term Maintenance and Monitoring

Ensuring the success of replanting efforts requires consistent monitoring and adaptive management to respond to challenges as they arise. This adaptive approach ensures that replanting efforts remain resilient and effective, supporting the long-term restoration goals.

Newly planted areas will be inspected regularly to monitor plant health, check for signs of stress or failure and manage invasive species that may compete with new growth. Maintenance will include watering, mulching and replacing any failed plants.

Protective measures, such as tree guards, plant shelters, targeted pest control and public awareness, will safeguard young plants from damage and activities like frisbee golf. Adjustments will be made based on observed impacts to ensure plant survival and success.





Alternative Planting Methodologies

One potential approach to enhance the replanting strategy within the reserve is the **Miyawaki method**, a technique for creating dense, fast-growing and ecologically resilient forests. This method involves planting native species in close proximity, closely mimicking natural forest regeneration processes.

The Miyawaki method encourages plant growth much faster than traditional planting techniques, with vegetation maturing up to 10 times quicker. This acceleration can significantly reduce the time needed to establish functional shelter and achieve soil restoration.

A critical element of this method is **thorough site preparation**, which involves digging deep and wide pits and enriching the soil with biomass such as compost and biochar before planting. These organic additions enhance soil fertility, promote microbial activity and improve soil structure. By enriching the soil beforehand, the root systems of newly planted species benefit from optimal conditions for rapid growth, efficient water retention and improved nutrient absorption. The close planting means plants grow taller quicker as they compete for available light.

Once established, Miyawaki forests require less maintenance due to their density. The compact planting improves moisture retention, suppresses weed growth and provides resistance to environmental stressors, such as drought or pests. This self-sustaining characteristic makes the Miyawaki method a cost-effective and efficient solution when combined with more conventional planting techniques.

The benefits of using the Miyawaki method can be seen in this video by Kent County Council (UK), where they explored techniques to improve tree establishment and survival rates, supporting the expansion of urban tree cover: <u>https://www.youtube.com/watch?v=0VizWfEIW1U</u>





6. Monitoring and Adaptive Management Strategy

The success of the Eely Point Tree Succession Plan relies on a robust monitoring and adaptive management strategy. This approach ensures flexibility and responsiveness as conditions change throughout the removal process, replanting and restoration efforts. Progress will be tracked using technologies like Geographic Information Systems (GIS) and LiDAR, providing critical data to inform decisions about further removal and planting.

Key metrics, including tree health, growth rates, soil quality and the effectiveness of Conifer control, will inform necessary adjustments to ensure the plan's objectives are met. Wind load impacts will be closely monitored throughout each stage to assess whether more extensive or cautious removal strategies are appropriate.

Regular evaluations, including in-depth assessments every three years, will track biodiversity gains, soil improvements, and the overall success of replanting phases.

Effective communication strategies, such as visual examples and signage, will educate the community about the plan's ecological benefits. Emphasis will be on the importance of Conifer removal for the reserve's long-term health and sustainability.

Ongoing stakeholder consultation will ensure the plan reflects community values and responds to public feedback. By involving stakeholders in the decision-making process, the project can build a broad base of support that helps drive its success, fostering a sense of ownership and stewardship within the community.





7. Conclusion and Recommendations

The succession plan for Eely Point Recreation Reserve provides a comprehensive framework for systematically removing invasive tree species and replanting with a diverse mix of native and suitable exotic species.

The success of this plan relies on a coordinated approach that includes thorough planning, community engagement, ongoing monitoring, and adaptive management. With effective implementation, the reserve can transform into a resilient and biodiverse landscape, reflecting the natural beauty and cultural significance of the area. This approach will safeguard the reserve for future generations, creating a lasting legacy of ecological restoration.

Expected Outcomes

7.1.1 **Restoration of Biodiversity**

The systematic removal of Conifers and control of dominant spreading plant species will facilitate the re-establishment of native plant species, enhance habitat for local fauna, and promote biodiversity. This will create a more balanced and thriving ecosystem aligned with regional conservation goals. To complement the restoration, selected exotic species will also be introduced to maintain the reserve's shelter, diversity, colour and character.

7.1.2 Improved Soil Health

Soil enhancement measures will rehabilitate the degraded soil conditions caused by decades of Conifer dominance. Improved soil health will support the successful establishment of new plantings and contribute to a more resilient landscape.

7.1.3 Enhanced Recreational and Aesthetic Value

The reserve's transformation will improve its visual appeal, providing a more diverse and dynamic landscape that enhances the visitor experience. New plantings will create further seasonal interest, enhance the aesthetic appeal, and provide natural windbreaks that protect the reserve's functionality.

7.1.4 Strengthened Community Engagement and Stewardship

The project will involve the community and key stakeholders, fostering a sense of ownership and stewardship. This inclusive approach will ensure that the reserve remains a cherished public asset that reflects community values and priorities.

7.1.5 Adaptive Management for Long-Term Success

Ongoing monitoring and adaptive management will ensure the plan remains responsive to new challenges and opportunities. This approach will allow for continuous refinement of management practices, ensuring that the reserve is resilient to changing environmental conditions and can thrive well into the future.



Key Recommendations for Plan Implementation

7.2.1 Secure Funding for Long-Term Implementation

The plan's success depends on securing sustainable funding sources. QLDC should pursue a multifaceted approach to funding, including government grants, local fundraising initiatives, and partnerships with businesses and community organisations. Contingency plans should be established to address potential funding gaps, ensuring continuous progress.

7.2.2 Plan for Long-Term Maintenance and Adaptive Management

To ensure the transformation is sustainable, long-term maintenance plans must be established, with adaptive management strategies that can respond to changing conditions. A dedicated team should oversee the project, adjusting the plan as needed.

7.2.3 Implement Robust Monitoring and Reporting Mechanisms

Effective monitoring and reporting are essential to tracking progress, measuring success, and guiding management decisions. Monitoring protocols should be established, utilising GIS tools, site evaluations, and regular stakeholder feedback sessions.

7.2.4 Develop a Public Communication Strategy

A clear and proactive communication strategy should be developed to manage public perception and educate the community about the plan's benefits. This strategy should include regular updates and educational materials that highlight the ecological, cultural, and recreational improvements the project will result in.

7.2.5 Promote Community Involvement in Planting and Maintenance Activities

Encouraging community participation in planting days and ongoing maintenance activities will enhance public support and contribute valuable volunteer resources. Educational programs that involve schools and youth groups should be considered to inspire the next generation of environmental stewards.





8. Appendices

- Appendix 1 StoryMap https://storymaps.arcgis.com/stories/1f269cbfed904055bac7ee0641269322
- Appendix 2 Succession Plan Maintenance Schedule (Spreadsheet)
- **Appendix 3 Species Selection Guide**

Appendix 4 - Soil Enhancement Techniques and Best Practices

References and Supporting Documentation

- Wanaka Lakefront Development Plan Eely Point Recreation Reserve A comprehensive plan detailing the long-term vision for Eely Point Recreation Reserve, including landscape enhancements and management strategies that align with the goals of the succession plan.
- New Zealand Wilding Conifer Management Strategy 2014
 A national strategy that outlines best practices for wilding conifer control across New Zealand, emphasising collaborative approaches, funding mechanisms, and long-term management goals.



lovember 202	4 es District Council			Legend:	Removal	ls	Rest	Pla	anting	Cor	itrol	Assessn	net											
deenstown Lak						*Stage (Year 1-	10)		(Y	Stage 2 'ear 11-20)			Stage 3 (Year 21-3			Stage 4 (Year 31⊣	40)		Stage (Year 41	50)		Stage 6 (Year 51-60)		
					1 2 3	Phases (y		10 1 2		nases (years) 5 6 7	8 9 10	0 1 2 3	Phases (yea		10 1 2	Phases (ye		10 1 2	Phases (ye		10 1 2 3	Phases (years) 4 5 6 7	8 9 10	
Zone	Activity	Rate	Start Date	Progress	2025 2026 2027	2028	2031 2032 2033	2034 2035 2035	2037 2038	2039 2040 2041	2042 2043 2044	2045 2046 2047	2048 2049 2050	2051 2052 2053	2054 2055 2056	2057 2058 2059 2060	2061 2062 2063	2064 2065 2066	2067 2068 2069	2071 2072 2073	2074 2075 2076 2077	2078 2079 2080 2081	2082 2083 2084	Years indicative
AKESHORE PEI	NINSULA																							
	Shelterbelt Management	Rate 100% Removal (First Stage)	2025	0%	50%																			100% Target by Stage
	Rest Period																							Narrative: Remove all smaller
	Planting																							regrowth/saplings of pest p species, as budgets allow. Continue ground control u
	Ground Control																						- I	eradication.
	Assessment																							
IDIVIDUAL CO	DNIFERS (Predominantly Dou	glas Fir)																						
	Shelterbelt Management	Rate 100% Removal (First Stage)	2025	0%	50%																			100% Target by Stage
	Rest Period																							Narrative : Removal of all individual C (Douglas Firs & Radiata Pin
	Planting																							Removal will create further planting opportunities
	Ground Control																							
	Assessment																							
ZONE 1																								
	Shelterbelt Management	Target Rate 20% Removal (First Stage)	2025	0%			20%	20%		20%	20%	10%		10%										100% Target by Stage
	Rest Period																							Narrative : Can be removed early in the project and replaced overti
	Planting																							with non-invasive conifers : Redwoods.
	Ground Control																							
	Assessment																							
ZONE 2																								
	Shelterbelt Management	Target Rate 10-20% Removal (per Stage)	2029	0%				5%		2%	5%	28		%	5%	10%	10%		10%	10%	10%	10%	10%	100% Target by Stage
	Rest Period																							Narrative : Key shelter, gradually remo replace overtime
	Planting																							
	Ground Control																							
	Assessment																							

Queenstown Lakes District Council

						*Stage 1 (Year 1-1 Phases (year	LO)			(Yea	tage 2 ar 11-20) ses (years)			(Y	Stage 3 Year 21-30 hases (year					Stage Year 31 Phases (ye	40)				Stage 5 (Year 41-5 Phases (yea	0)				Stage (Year 51- Phases (ye	60)		
					1 2 3			9 10 1	1 2 3			9 10	1 2				9 10	1 2				9 10	1 2				9 10	1				8 9 10	
Zone	Activity	Rate	Start Date	Progress	2025 2026 2027	2028 2029 2030		2033 2034 2035		2038		2043 2044		2047 2048			2053 2054	2055	2057 2058		2061	2063 2064	2065 2066	2067 2068	2069 2070	2071	2073 2074 2074	2075		2079		2083 2083 2084	Years indicative
ZONE 3																																	
	Shelterbelt Management	Target Rate 20-30% Removal (per Stage)	2029	0%				10%	807	10%	807	10%		10%		10%		10%		10%		10%		10%		10%							100% Target by Sta
	Rest Period																																Narrative: Start by removing older h Pines, evidence of tree fai
	Planting																																tree defects within the gr Support QLDC existing pl
	Ground Control																																
	Assessment																																
ZONE 4																																	
	Shelterbelt Management	Target Rate 30% Removal (First Stage)	2025	0%			30%	10%	10.8	8	ĥ	25		2%		5%		5%		5%		5%		2%		5%		5%		5%		5%	100% Target by Sta
	Rest Period																											Π					Narrative: Stage 1 remove a larger p Conifers to allow more li
	Planting																																within the memorial site support existing planting
	Ground Control																																Then gradually remove a replace remaining conife
	Assessment																																overtime.
ZONE 5																																	
	Shelterbelt Management	Target Rate 100% Removal (First Stages)	2025	0%	20%	40%		40%																									100% Target by Sta
	Rest Period																																Narrative: Gradually opening the vi
	Planting																																to the lake, starting from middle, with a focus on r all trees by the end of Sta
	Ground Control																																
	Assessment																																
ZONE 6																																	
	Shelterbelt Management	Target Rate 10-20% Removal (per Stage)	2029	0%				10%		10%		10%		10%		10%		10%		10%		10%		10%		10%							100% Target by Sta
	Rest Period																			Π													Narrative: Start by removing older h
	Planting																																Pines, evident of tree fail tree defects within the gr
	Ground Control																																
	Assessment									11																			Т				

Queenstown Lakes District Council

						*Stag (Year : Phases (1-10)			(Yea	tage 2 ar 11-20) ses (years)				Stage 3 Year 21-30) Thases (years)			0	Stage 4 Year 31-4 hases (yea	0)			(Y	Stage 5 ear 41-50 nases (year				(Yea	age 6 r 51-60) es (years)		
					1 2 3			8 9 :	10 1 2	3 4	5 6 7	8 9 1	.0 1 2	3 4	5 6 7	8 9	10 1 2	3 4	5 6	7 8	9 10	1 2	3 4	5 6	7 8	9 10	1 2	3 4 5	6 7	8 9 1	-
Zone	Activity	Rate	Start Date	Progress	2025 2026	2028 2029			2034 2035 2036	2037 2038			2045 2046 2046	2047 2048			2054 2055 2056	2057 2058		2061 2062	2063 2064	2065 2066	2067 2068	2069 2070	2071 2072	2073 2074		2077 2078	2080 2081		Years indicative
ZONE 7														_					_												
	Shelterbelt Management	Target Rate 10-30% Removal (per Stage)	2025	0%					28	ě	ŝ	8		2%	ŝ		2%		10%		10%		10%		10%		10%	10%		10%	100% Target by Stage 6
	Rest Period																														Narrative: Gradually remove and replace overtime. Opportunity to plar
	Planting																														avenue of deciduous trees alon the access road. Support QLDO existing planting along the
	Ground Control																														northern edge of the group.
	Assessment																														
ZONE 8														_					_												
	Shelterbelt Management	Target Rate 20-30% Removal (per Stage)	2025	0%					10%	1004	8 27	10%		10%	10%		10%		10%		10%		% F0		10%						100% Target by Stage 5
	Rest Period																														Narrative: Gradually remove and replace overtime. Opportunity to plar
	Planting																														avenue of deciduous trees alor the access road.
	Ground Control																														
	Assessment																														
ZONE 9																															
	Shelterbelt Management	Target Rate 100% Removal (First Stage)	2029	0%	100%																										100% Target by Stage 1
	Rest Period																														Narrative: Area well protected from wine an opportunity to remove a la
	Planting																														portion of trees and replace w native block.
	Ground Control																														
	Assessment																														
ZONE 10																															
	Shelterbelt Management	Target Rate 100% Removal (Final Stages)	2025	0%																								100%			100% Target by Stage 6
	Rest Period																														Narrative: Retain for shelter of new plant
	Planting																														within Zone 9. Remove when shelter no longer required ort reach end of safe useful life.
	Ground Control																														
	Assessment																														

Appendix 3 - Species Selection Guide

A comprehensive guide to the native and suitable exotic species that will be used in replanting efforts, including information on their ecological roles, growth characteristics, and suitability for different conditions within Eely Point. Including a complete list of native species from *Growing Native Plants in the Wakatipu* by Wakatipu Reforestation Trust.

Species	Туре	Ecological Role	Growth Characteristics	Suitability
Pioneer Species				
Leptospermum scoparium (Mānuka)	Native	Improves soil conditions and supports the establishment of other plants	Grows 5-6m; tolerant of poor soils and drought	Ideal for initial restoration phases due to its hardiness
Kunzea ericoides (Kānuka)	Native	Provides early shelter, creates microenvironments for other species	Grows 10-15m; thrives in dry, low-nutrient soils	Excellent for stabilizing soil and long-term ecological succession
Pittosporum tenuifolium (Kohuhu)	Native	Helps create microclimates for later plantings, stabilises soil	Grows 5-10m; tolerates wind and poor soils	Provides shelter and protection for more delicate species
Coprosma robusta (Karamu)	Native	Improves soil structure and attracts birds with its berries	Grows 5-7m; fast-growing and tolerant of a wide range of conditions	Ideal for fast-growing shelter in exposed or degraded areas
Secondary and Tertiary Species				
Sophora microphylla (Kowhai)	Native	Attracts native birds, provides habitat and visual interest	Grows 10-12m; prefers well-drained soils	Enhances biodiversity and offers medium canopy cover
Metrosideros umbellata (Southern Rata)	Native	Supports native fauna, provides nectar and habitat	Grows 15-20m; suited to moist, cooler climates	Ideal for wetter areas, contributes to canopy formation
Aristotelia serrata (Wineberry/Makomako)	Native	Provides food for native birds with its berries, adds medium canopy cover	Grows 5-10m; prefers moist, well-drained soils	Excellent for forest margins or understory planting; attracts wildlife
Carpodetus serratus (Putaputaweta)	Native	Contributes to biodiversity and habitat creation; tolerates shaded areas	Grows 6-10m; thrives in moist, well- drained soils	Ideal for secondary planting in moist, shady spots
Griselinia littoralis (Kapuka/Broadleaf)	Native	Provides medium canopy cover and habitat for birds	Grows 6-10m; tolerates wind-exposed environments.	Great for filling gaps in the canopy, hardy against wind
Pittosporum eugenioides (Tarata/Lemonwood)	Native	Adds to biodiversity, supports bird life with its fruit, provides dense foliage	Grows 10-15m; prefers well-drained soils	Ideal for wind-exposed areas or as a visual screen in medium shelterbelts
Elaeocarpus hookerianus (Põkākā)	Native	Provides habitat for birds and insects; improves biodiversity	Grows 10-15m; tolerates a range of conditions from lowland to upland forests	Ideal for damp, semi-shaded areas, particularly effective in mixed native plantings to add structural diversity
Plagianthus regius (Manatu, Lowland Ribbonwood)	Native	Fast-growing; provides early shade and habitat, excellent for soil stabilisation	Grows 10-20m; prefers moist, fertile soils	Ideal for riparian zones or as part of early successional planting in wetter areas; provides quick shelter and habitat for native fauna
Melicytus ramiflorus (Māhoe)	Native	Improves soil conditions, attracts birds with berries, forms a dense canopy	Grows 5-10m; fast-growing	Provides dense cover in sheltered or semi-shaded areas
Exotic Species				
Platanus x acerifolia (London Plane)	Exotic Deciduous	Provides broad canopy cover, aesthetic and structural balance	Grows up to 30m	Ideal for shade and structure in high-use public areas
Tilia x europaea (Lime)	Exotic Deciduous	Adds seasonal interest and shelter	Grows up to 25m	Suitable for aesthetic value and providing valuable shelter
Quercus robur 'Fastigiata' (English Oak)	Exotic Deciduous	Provides structural form and wind resistance	Grows up to 20m; fastigiate form	Ideal for exposed areas, offering wind tolerance and visual appeal
Ulmus procera (English Elm)	Exotic Deciduous	Provides wind tolerance and broad canopy	Grows up to 35m	Suitable for large areas where shade and shelter are needed
Fagus sylvatica (European Beech)	Exotic Deciduous	Adds structural diversity and dense shade	Grows 25-30m; slow-growing	Ideal for adding long-term shade and visual structure

Appendix 3 -Species Selection Guide

Species	Туре	Ecological Role	Growth Characteristics	Suitability
Carpinus betulus (European Hornbeam)	Exotic Deciduous	Provides dense hedge and structural shelter	Grows 20-25m; dense foliage	Suitable for structured hedges and windbreaks in urban gardens
Betula pendula (Silver Birch)	Exotic Deciduous	Tolerates a range of soils and conditions, provides fast- growing shelter	Grows 15-20m; fast-growing	Ideal for open areas requiring quick canopy cover and soil stabilisation
Native Shelter Species				
Fuscospora cliffortioides (Mountain Beech)	Native	Provides canopy cover and habitat for fauna	Grows 15-20m; prefers well-drained soils	Excellent for exposed, high-altitude areas requiring wind tolerance
Podocarpus totara (Tōtara)	Native	Dense foliage for windbreaks and biodiversity enhancement	Slow-growing; can reach up to 30m	Adaptable, long-lived species for creating strong shelter
Lophozonia menziesii (Tawhai, Silver Beech)	Native	Provides long-term, dense canopy cover, offering excellent protection against wind	Grows 20-30m; thrives in cooler, moist environments, making it highly suitable for shelter planting	Ideal for exposed, moist, or cooler locations where wind shelter is necessary
Fuscospora fusca (Tawhai Raunui, Red Beech)	Native	Contributes to long-term canopy formation and offers dense foliage, which provides excellent wind shelter	Grows 25-35m, making it ideal for tall shelter purposes	Perfect for creating a wind-resistant canopy in exposed areas
Prumnopitys taxifolia (Matai, Black Pine)	Native	Dense, long-lived tree, providing strong windbreak and habitat	Grows 20-25m; slow-growing but creates a durable, dense shelter once mature	Adaptable to various conditions, offering a long-term solution for wind protection, especially in lowland areas
Suitable Exotic Shelter Species				
Metasequoia glyptostroboides (Dawn Redwood)	Exotic Shelter Tree	Fast-growing windbreak species, provides seasonal interest	Grows up to 35m; deciduous	Suitable for creating quick wind protection and adding visual diversity
Sequoiadendron giganteum (Giant Redwood)	Exotic Shelter Tree	Creates iconic, towering landscape features, provides strong wind protection	Grows over 60m; highly wind-tolerant	Ideal for creating iconic and functional shelter in large open areas
Sequoia sempervirens (Coast Redwood)	Exotic Shelter Tree	Provides wind protection, grows rapidly in suitable conditions	Grows 50-70m; very long-lived	Suitable for large spaces where fast-growing, tall windbreaks are needed
Abies grandis (Grand fir)	Exotic Shelter Tree	Strong windbreak species with symmetrical, tall structure	Grows up to 75m	Ideal for large landscape areas requiring dense, tall shelter
Picea abies (Norway Spruce)	Exotic Shelter Tree	Provides dense shelter and is effective at blocking wind	Grows up to 35-55m; prefers cooler climates and well-drained soils, fast- growing	Excellent for areas requiring fast-growing, high shelter, especially in cooler regions
Cedrus deodara (Deodar Cedar)	Exotic Shelter Tree	Fast-growing, evergreen, coniferous tree that provides excellent wind shelter	Grows 40-50m	Ideal for wide open areas requiring strong shelter
Eucalyptus regnans (Mountain Ash)	Exotic Shelter Tree	Rapid growth and dense canopy provide excellent shelter and wind resistance	Grows up to 40-60m, making it one of the tallest shelter species; thrives in moist, well-drained soils	Suitable for areas requiring very tall shelter, especially in moist environments
Cupressus × leylandii (Leyland Cypress)	Exotic Shelter Tree	Provides fast-growing, dense shelter and wind protection	Grows up to 20-30m; very fast-growing and adaptable to a range of soils and climates	Ideal for quick shelterbelt establishment, though may require regular pruning to maintain size and density
Chamaecyparis lawsoniana (Lawson's Cypress)	Exotic Shelter Tree	Creates dense foliage suitable for wind protection and screening	Grows up to 30-50m; prefers well-drained soils and cooler, moist environments	Great for providing a tall, dense windbreak in areas that experience cooler, moist climates
Cupressus macrocarpa (Monterey Cypress)	Exotic Shelter Tree	Fast-growing, tall, and hardy windbreak species	Grows up to 30m	Perfect for exposed windy areas
Cupressus arizonica (Arizona Cypress)	Exotic Shelter Tree	Offers good wind resistance and dense foliage for shelter	Grows up to 15-20m; drought-tolerant, thriving in dry soils and hot climates	Best for dry, arid regions where strong windbreaks are required

Appendix 3 - Species Selection Guide

Growing Native Plants in the Wakatipu by Wakatipu Reforestation Trust

Tall Trees 15m to 25m	Medium size trees 8m to 10m	Small Trees to large shrubs 4m to 6m	
Elaeocarpus hookerianus (pōkākā)	Aristotelia serrata (makomako, wineberry)	Coprosma crassifolius	Olearia aviceniifolia
Fuscospora cliffortioides (tawhai rauriki, mountain beech)	Carpodetus serratus (putaputaweta, marble leaf)	Coprosma, intertexta	Olearia bullata (swamp tree daisy)
Fuscospora fusca (tawhai raunui, red beech)	Coprosma linariifolia (mikimiki yellow wood)	Coprosma lucida (karamū)	Olearia fimbriata (robust tree daisy)
Lophozonia menziesii (tawhai, silver beech)	Cordyline australis (tī kōuka, cabbage tree)	Coprosma propinqua (mingimingi, mikimiki)	Olearia lineata (narrow-leaved tree daisy)
Plagianthus regius (manatu, lowland ribbonwood)	Fuchsia excorticata (kotukutuku, konini, tree fuchsia)	Coprosma virescens	Olearia odorata (scented tree daisy)
Prumnopitys taxifolia (matai, black pine)	Griselinia littoralis (kapuka, broadleaf)	Corokia cotoneaster (korokia)	Phyllocladus alpinus (mountain toatoa)
Vetrosideros umbellata (southern rātā)	Hoheria sexstylosa (houhere, lacebark, ribbonwood)	Hebe salicifolia (koromiko)	Pseudopanax colensoi var. ternatus (orihou, three finger)
Podocarpus totara (tōtara)	Melicytus ramiflorus (māhoe, whitey wood)	Leptospermum scoparium (mānuka)	Pseudopanax ferox (fierce lancewood)
	Pennantia corymbosa (kaikomako)	Lophomyrtus obcordata (rahotu)	Myrsine australis (mapou, red matipo)
	Pittosporum tenuifolium (kōhūhū)	Melicope simplex (poataniwha, wharangi)	Myrsine divaricata (weeping mapou)

Small Shrubs

Carmichaelia petriei (native broom) Coprosmas acerosa & brunnea (dwarf coprosmas) Hebe biggarii Hebe buchananii Hebe hectori (whipchord hebe) Hebe pimeleoides var. faucicola Hebe pimeleoides var. pimeleoides Heliohebe cupressoides Melicytus alpinus (porcupine shrub) Muehlenbeckia complexa (scrambling creeper) Ozothamnus leptophyllus var vauvilliersii Podocarpus nivalis (snow tōtara)

Flaxes, Ferns, grasses, sedges and other plants

Sophora microphylla (South Island kōwhai)

Phormium cookianum (wharariki, mountain flax) Phormium tenax (harakiki swamp flax) Astelia fragrans (bush lily) Austroderia richardii (toi toi) Chionochloa rigida (narrow-leaved snow tussock) Festuca novaezelandiae (hard tussock) Poa colensoi (blue tussock) Carex buchananii Carex secta (makura, oio) Asplenium gracillimum Blechnum pennamarina Polystichum vestitum (prickly shield fern)





This appendix outlines the soil enhancement techniques that will be employed throughout the restoration process in Eely Point, focusing on reversing the negative impacts caused by long-term conifer dominance. Best practices are included for improving soil health, addressing nutrient deficiencies, and preventing soil erosion to support the successful establishment of new plantings.

1.1 Soil Amendments

Amending the soil is a critical step in restoring the fertility and structure needed for successful plant growth. The following guidelines provide recommendations for organic amendments, including compost, mulch, and biochar.

Compost

Timing: Applied during early planting phases to enhance soil structure and moisture retention. *Benefits*: Improves aeration, water retention, and nutrient availability, particularly in soils degraded by conifer needle litter.

Compost improves soil structure, increases organic matter, and promotes microbial activity. Application rates should range from 10-20cm in depth, applied across planting zones. Compost should be incorporated into the soil during initial site preparation, especially in areas where soil compaction or low organic content is evident.

Mulch

Timing: Applied after planting to maintain moisture and reduce temperature fluctuations. *Benefits*: Helps maintain soil temperature, improves water retention, and protects soil from erosion.

Mulch provides soil insulation, reduces water evaporation, and suppresses weed growth. A layer of mulch (5-10cm deep) should be applied around new plantings but kept clear from the plant stem to prevent rot.

Biochar

Timing: Incorporated into soil during the preparation of planting zones. *Benefits*: Increases water-holding capacity, enhances soil microbial diversity, and provides a long-term carbon sink.

Biochar is a long-lasting carbon-rich material that improves nutrient retention and microbial health in soils. It should be mixed with compost at a rate of 5-10% by volume.



1.2 Soil Conditioning

Soil conditioning is an essential part of site preparation for planting, ensuring that the ground is adequately prepared to support root establishment and overall plant health. The following protocols outline the key steps in soil conditioning.

Tilling and Screefing

Tilling: Mechanical tilling will break up compacted layers of soil, enhancing aeration and improving water infiltration.

Screefing: Involves removing the surface cover to expose the soil, allowing for better root penetration and nutrient absorption. This method is particularly useful in areas that have accumulated heavy organic debris or conifer needle litter.

Soil conditioning involves both tilling, which breaks up compacted soil and incorporates organic matter and screefing, which clears surface vegetation or organic debris (needles and cones) to expose the soil. Organic matter such as compost and biochar should be incorporated into the soil during tilling to improve soil structure, nutrient levels and microbial activity. This provides a more favourable environment for plant roots to establish and grow.



1.3 Nutrient Management

Nutrient management is essential to counteract the nutrient depletion caused by years of conifer dominance. The following strategies will support plant establishment by addressing soil nutrient deficiencies:

Slow-Release Fertilisers

Application Rates: Based on soil testing, slow-release fertilisers should be applied at 50-100g per square metre, depending on the species being planted.

Monitoring: Soil nutrient levels should be monitored every 6-12 months to track the progress of soil fertility recovery. Soil samples should be analysed for macronutrients (N, P, K) and micronutrients such as calcium, magnesium, and sulphur.

Corrective Actions: If soil testing reveals deficiencies in key nutrients, targeted amendments such as lime for pH adjustment or organic matter for improving microbial activity should be implemented.

Organic or slow-release fertilisers will be applied to provide essential nutrients gradually over time. Nitrogen, phosphorus, and potassium (NPK) fertilisers should be used based on soil test results, with applications tailored to meet the needs of different species.

Cover Crops

Benefits: Increases organic matter, improves soil structure, and prevents nutrient leaching during periods of soil disturbance.

Planting cover crops such as clover or grasses can improve soil fertility by fixing nitrogen and preventing erosion. These crops should be sown during rest periods between tree removals and replanting phases.



1.4 Watering and Irrigation

Proper watering and irrigation are crucial for the successful establishment of new plantings, particularly in the early stages of restoration. The following strategies ensure optimal moisture levels for plant growth while conserving water resources:

Drip or Irrigation Lines

Timing: Where practical, Drip irrigation systems will be used regularly during the first 2-3 years of establishment, especially during dry periods.

Benefits: Provides targeted watering, reduces water waste, and ensures that young plants receive the moisture they need to establish strong root systems.

Drip irrigation systems will be installed where feasible and existing water supplies exist, delivering water directly to the roots of newly planted species. This method reduces water loss from evaporation and ensures efficient use of water.

Watering Schedule

Timing: Watering should be done early in the morning or late in the afternoon to minimise water loss through evaporation.

Monitoring: Soil moisture sensors can be used to monitor the effectiveness of the watering schedule and prevent overwatering.

A regular watering schedule will be maintained for newly planted trees and shrubs, particularly during the first two growing seasons. Watering should be more frequent during the dry summer months, with adjustments made based on weather patterns and soil moisture levels.

Mulching for Moisture Retention

Benefits: Reduces the frequency of irrigation, improves water retention in the soil, and provides additional protection against temperature fluctuations.

The application of mulch around new planting areas will help retain soil moisture and reduce the need for frequent watering. Organic mulches, such as wood chips, can slow the evaporation of water from the soil.

Water-Saving Measures

Benefits: Minimises water usage while ensuring plant health and resilience in drier areas.

Drought-resistant and native species that are adapted to local moisture conditions will be prioritised for planting in areas with limited water availability. This reduces the need for extensive irrigation and ensures long-term sustainability.



1.5 Erosion Control Measures

Preventing soil erosion is crucial during tree removal and replanting phases. Erosion not only depletes soil nutrients but also damages the landscape, making it difficult for new plantings to establish. The following techniques will ensure soil stability throughout the restoration process:

Temporary Ground Covers

Timing: Applied immediately after tree removal and before new plantings to stabilise the soil surface. *Benefits*: Provides temporary protection against erosion while improving soil health through root development.

Planting quick-growing grasses or using biodegradable mats will help stabilise soil during periods of tree removal. These ground covers prevent soil displacement from wind and rain, reducing erosion risks while allowing for future replanting.

Silt Fences and Erosion Barriers

Application: Installed in areas prone to soil displacement or runoff, particularly on slopes or near water bodies.

Benefits: Keeps soil on-site and prevents it from being washed into surrounding areas, thus protecting local ecosystems and water quality.

These barriers should be installed around areas where heavy machinery is used or where soil is likely to be disturbed during removal activities. Silt fences prevent soil runoff into waterways or adjacent areas. Erosion Barriers could consist of felled logs strategically place and backfilled with soil/mulch and planted.

Stabilisation Plantings

Timing: Planted as soon as possible after tree removal to stabilise soil before other species are introduced.

Benefits: Provides long-term erosion control and improves soil structure, ensuring successful establishment of subsequent plantings.

Early-stage pioneer species (e.g., Mānuka, Kānuka) or erosion-resistant grasses should be planted in areas susceptible to soil erosion. These plants are quick to establish and help anchor the soil with their root systems.



Attachment B: (Council) Eely Point Tree Succession Plan Slides

Draft Eely Point Succession Plan:



Context:

- Eely Point Recreation Reserve contributes significantly to the wider Roy's Bay environment.
- Prominent and frequently visited reserve by visitors and locals for a wide array of activities.

Why are we doing this?

Some conifers reaching end of functional life (health & safety).

Increase biodiversity within the reserve.

Reduce invasive conifer seed source.

The Development Plan allows for it.

Maintain canopy cover.





~60 Years of Succession







Invasive Conifers

24% Coverage

Predominantly Douglas Fir & Radiata Pine

Tallest trees up to 40m

Age ~90yr

Safe Useful Life Expectancy Radiata Pines



Queenstown-Lakes DC, Maxar | Source: Airbus, USG... Powered by Esri



Provide shelter & shade for park users and activities

Protects trees & plantings

Provides habitat and shelter

Creates a micro-climate

Sequesters Carbon

What if we removed all at once? What if we do nothing?







Queenstown-Lakes DC, Maxar | Source: Airbus, USG... Powered by Esri



Succession Planting





Planting

Planting Methodologies

Mixed Native & Exotic Species Selection:

- 40 Native Trees & Large Shrubs
- 18 Suitable Conifer & Deciduous Trees

Replace vertical structure with Suitable Conifers

Soil

The key to success is **healthy soil**

Soil amendments & conditioning (site prep, mulching, compost, irrigation, water retention, nutrients)



Initial Focus (Years 1-10)

Zone 1 (20% thin) Zone 4 (30% removal) Zone 5 (100% removal) Zone 9 (100% removal)

Individual Conifers

Lakeshore Regrowth (LINZ)

Focal Areas/View Points (Eely Point Development Plan)

Seasonal Planting



